

Department of  
Public Works

Almar Dyer  
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone: (856) 566.2980  
Fax: (856) 566.2987  
highway@camdencounty.com  
CamdenCounty.com

**C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2**  
*Townships of Gloucester and Winslow, Camden County, New Jersey*  
**Camden County**  
**Bid No. B15-20**

Colliers Engineering and Design Project No 19002364G3

**Progress Report # 10**

Friday, May 10, 2021

Figure 1: Curb placement across from CCTS



Figure 2: Pipe crossing installation



- **ITEMS COMPLETED THIS PAST WEEK**
  - Contractor installed pipe crossing in front of the Camden County Technical School
  - 9”X18” Concrete Vertical Curb installation from sta. 62+00, RT to 42+90, RT.
  - Installation of various inlets
  - Relocated various water services
  - Relocated fire hydrant

- Contractor installed 24" RCP, 19"X30" RCEP for storm drainage system
- Contractor lowered fire hydrant line at 62+40, 44'RT so there is no conflict with proposed storm drainage system being installed
- Contractor lowered 12" DIP water main at 55+00, RT so there is no conflict with proposed storm drainage crossing being installed
- Began roadway box out where curb installed.
- South Jersey Gas lowered gas main at sta. 55+00, 19'LT so pipe crossing does not conflict with gas main.
  
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
  - Continue drainage installation near Kearsley Rd
  - Continue Concrete Curb installation heading towards Kearsley Rd
  - Install (20) 18" Pipe crossing near Old Bridge Ave.
  - Continue roadway box out behind curb crew for roadway widening
  - South Jersey Gas lowering gas service for 2 properties on Berlin Cross Keys Rd
  
- **NEXT MEETING**
  - Biweekly meeting 5/12/21

**Notice to Proceed Date:**                      **February 15, 2021**

**Contract Completion Date:**                **January 16, 2022**

**Anticipated Completion Date:**            **February 15, 2022**

Prepared By: Brian Hirsh  
Maser Consulting