

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Maser Consulting Project No 19002364G3

Progress Report # 9

Friday, April 30, 2021

Figure 1: Hydrant Relocation



Figure 2: (3) Ductile Iron Pipe Crossing at CCTS



• **ITEMS COMPLETED THIS PAST WEEK**

- Contractor installed ductile iron pipe crossing in front of the Camden County Technical School
- Installation of various inlets
- Contractor installed 24" RCP, 19"X30" RCEP, 12" DIP for storm drainage system

- Contractor lowered fire hydrant line at 62+40, 44'RT so there is no conflict with proposed storm drainage system being installed
 - Contractor lowered 12" DIP water main at 55+00, RT so there is no conflict with proposed storm drainage crossing being installed
 - Removal of stripped topsoil around jobsite
 - Progress meeting held on 4/28/21
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Continue drainage installation near Camden County Technical School
 - Begin Concrete Curb installation starting at Sta. 62+00, RT towards Sta. 39+00, RT
 - Continue delivery of DIP for (20) 18" pipe crossing near Old Bridge Ave.
 - South Jersey Gas will be on site to lower Gas Main at Sta. 55+00, LT (In front of CCTS)
 - Install (20) 18" Pipe crossing near Old Bridge Ave. once pipe arrives on site
 - Roadway box out starting behind curb crew to box out for roadway widening
- **NEXT MEETING**
 - Biweekly meeting 5/12/21

<u>Notice to Proceed Date:</u>	February 15, 2021
<u>Contract Completion Date:</u>	January 16, 2022
<u>Anticipated Completion Date:</u>	February 15, 2022

Prepared By: Brian Hirsh
Maser Consulting