

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 20

Friday, July 16, 2021

Figure 1: B Inlet Placement



Figure 2: Topsoil/Seed Placement on Berlin Cross Keys Rd



• **ITEMS COMPLETED THIS PAST WEEK**

- P&A crew on site continued placing topsoil on site between Kearsley Rd and Life Storage on the left side of the road
- Contractor installed various structures and storm drainage pipe (96% complete)
- Began surveying at Camden County Technical School to regrade the pond
- Temporary HMA driveway placement across driveway 1 at the Camden County Technical School

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete all drainage installation on site (Kearsley Rd intersection)
 - Continue roadway box out behind curb crew from Sta 27+00, RT to the beginning of the project near Erial New Brooklyn Rd (Sta. 6+50, RT)
 - Complete curb installation in front of Camden County Technical School
 - Atlantic City Electric on site to work on traffic signals at Camden County Technical School
 - Grade the pond in front of the Camden County Technical School

- **NEXT MEETING**
 - Biweekly meeting 7/21/21

- **Project is 31% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Initial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design