

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 22

Friday, July 30, 2021

Figure 1: New Street Light at Camden County School



Figure 2: Junction Box/2" RMC Installation



• **ITEMS COMPLETED THIS PAST WEEK**

- P&A crew on site to excavate/widen the pond in front of the Camden County Technical School
- Subcontractor (Berenato Electricians) on site to install electrical conduit, junction boxes, traffic signal foundations
- Subcontractor (Riggs Distler) on site to install street lights in front of the Camden County Technical School

- Phase 3 test pits completed on site between CCTS driveway 4 and Turnersville Rd
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete widening around the CCTS Pond
 - Continue roadway box out and DGA installation to prepare for HMA placement
 - Complete curb installation in front of Camden County Technical School
 - Relocate Sign for CCTS
 - Lower Gas Main near Kearsley Rd to prepare for proposed drainage installation
- **NEXT MEETING**
 - Biweekly meeting 8/4/21
- **Project is 33% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Initial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design