

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 27

Friday, September 3, 2021

Figure 1: Traffic Signal Installation



Figure 2: HMA Base Paving



• **ITEMS COMPLETED THIS PAST WEEK**

- P&A Construction completed base paving between Erial New Brooklyn Rd and the end of the jobsite (Driveway 4 of the Camden County Technical School)
- Contractor started paving the intermediate course for the roadway widening area from the start of the project near Erial New Brooklyn Rd to Kearsley Rd
- Subcontractor on site to install traffic signal foundations/erect traffic signals
- Relocated (2) water services at station 41+00, RT behind the new curb line

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Relocate Camden County Technical School LED Sign
 - Lower Gas Main near Kearsley Rd to prepare for proposed drainage installation
 - Continue HMA intermediate paving in widening area of Kearsely Rd
 - Begin drainage work at intersection of Kearsley Rd

- **NEXT MEETING**
 - Biweekly meeting 9/15/21

- **Project is 51% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Initial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design