

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Collier Engineering & Design's Project No 19002364G3

Progress Report # 32
Friday, October 8, 2021



Figure 1: Milling/box out of BXKeys Road



Figure 2: Curb installation near school

- **ITEMS COMPLETED THIS PAST WEEK**
 - Guardrail installation at various locations.
 - Paving multiple locations and school driveway #2
 - Relocate telephone pole at Park Nation Drive
 - Curb and conc driveway at Park Nation Drive
 - Form and pour concrete curb in multiple areas

**Department of
Public Works**

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

- **PROPOSED PROGRESS OVER THE NEXT WEEK**
 - Finish all concrete work around the site
 - Finish headwalls and storm sewer work
 - Continuation of full depth paving

- **NEXT MEETING**
 - Biweekly meeting 10/13/21.

- **PERCENT COMPLETION**
 - Percent completion is 69% completed based on cost

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Substantial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Paul K. Nolan, P.E.
Colliers Engineering & Design