

**C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2**  
*Townships of Gloucester and Winslow, Camden County, New Jersey*  
*Camden County*  
*Bid No. B15-20*

Collier Engineering & Design's Project No 19002364G3

***Progress Report # 33***  
*Friday, October 15, 2021*



*Figure 1: Base Pavement of BXKeys Road*



*Figure 2: Outfall at school*

- **ITEMS COMPLETED THIS PAST WEEK**
  - Intermediate and base course prepared
  - Several driveways were paved
  - Chain link fencing was installed
  - Two (2) headwalls installed
  - Additional curb at school installed

Department of  
Public Works

Almar Dyer  
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone: (856) 566.2980  
Fax: (856) 566.2987  
highway@camdencounty.com  
**CamdenCounty.com**

- **PROPOSED PROGRESS OVER THE NEXT WEEK**
  - Continuation of intermediate and base course installed
  - Grading of surrounding areas
- **NEXT MEETING**
  - Biweekly meeting 10/27/21.
- **PERCENT COMPLETION**
  - Percent completion is 69% completed based on cost

**Bid Opening Date: October 20, 2020**

**Notice to Proceed: February 15th, 2021**

**Start Date: February 15th, 2021**

**Substantial Completion Date: February 15th, 2022**

**Stop Work: N/A**

**Amended NTP: N/A**

**Final Completion Date: N/A**

**Initial Award: \$5,935,329.81**

Prepared By: Paul K. Nolan, P.E.  
Colliers Engineering & Design