

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #4

Week Ending December 03, 2021





**Work Completed this Week:**

- Contractor was not on site this week.

**Work Projected for Next Week:**

- Contractor continuing preparation for curb/sidewalk and drainage work on Evesham Road.

**Project Schedule:**

- **Bid Opening Date:** Tuesday, June 29<sup>th</sup>, 2021
- **Notice to Proceed:** Wednesday, November 3<sup>rd</sup>, 2021
- **Start Date:** Wednesday, November 10<sup>th</sup>, 2021
- **Substantial Completion Date:** Saturday, April 2<sup>nd</sup>, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Friday, April 22<sup>nd</sup>, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:

Haris Ansari  
Resident Engineer  
Naik Consulting Group