



DEPARTMENT OF PUBLIC WORKS

ROAD WORK ALERT

BOARD OF FREEHOLDERS

Louis Cappelli, Jr., Freeholder Director
Edward T. McDonnell, Freeholder Deputy Director
Jeffrey L. Nash, Freeholder
Carmen G. Rodriguez, Freeholder
Jonathan L. Young, Sr., Freeholder
Melinda Kane, Freeholder
Barbara Holcomb, Freeholder

CONSTITUTIONAL ROW OFFICERS

Joseph Ripa, Clerk
Gilbert "Whip" Wilson, Sheriff
Michelle Gentek-Mayer, Surrogate
Jill S. Mayer, Acting Prosecutor

NAME OF PROJECT:

ROADWAY IMPROVEMENTS OF NORTH PARK DRIVE (CR 690) BERLIN BOROUGH, CAMDEN COUNTY

KEY FACTS

START DATE:	On or about Monday, July 6, 2020 (Weather Permitting)
CONTRACT TIME:	90 Calendar Days (Weather Permitting)
LIMITS:	WHITE HORSE PIKE (US 30) TO BERLIN-CROSS KEYS ROAD (CR 689)
PROJECT HIGHLIGHTS:	<ul style="list-style-type: none">• Roadway Reconstruction• HMA Milling & Resurfacing• Installation of Concrete Vertical Curb, Driveway Aprons• Traffic Striping
TOTAL ESTIMATED COSTS:	\$397,300.00
ANY QUESTIONS CONTACT:	Vibhuti Bhimani, Project Engineer, Camden County Division of Engineering at 856.566.2938 and/or Kyle Rutherford, PE, PS&S at 856.335.6004 .

FOR **YOUR** NEWS & EVENTS, VISIT CAMDENCOUNTY.COM
AND FOLLOW OUR SOCIAL MEDIA CHANNELS - CAMDENCOUNTYNJ



**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road
(CR 689)**

**Borough of Berlin, Camden County, New Jersey
INF YR 4**

CONTRACTOR: APS

DESIGNER: PS&S LLC

BI-WEEKLY PROGRESS REPORT #1

Start work: 07/14/2020(Tuesday)

Report#1-July 14,2020 to July 27,2020



Figure: 1 – Utility pipe and Inlet replacement on N. Park Drive.

**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road (CR 689) Borough of Berlin, Camden County
Report - July 14 to July 27, 2020**



Figure: 2 – Inlet and Pipe replacements on N. Park drive near Lake

Work Completed the Week of July 14, 2019

Asphalt Paving Systems, Inc. started working on Utility reconstruction on N. Park Drive . APS set up Detour with traffic Control devices Road closed during construction expect local traffic. Camden County Park entrance is open for traffic. APS is working on Inlets and Pipe replacements work near house#8. Work includes Excavate trench Area, Remove Existing Pipe and replace pipe and Tie into type B inlet reconstruction, install fabric-Backfill trench area. Install DGA compact trench are and Tie in temporary Drainage system for off hours

Anticipated Work for the Week of July 27, 2020

APS will continue working to finish Inlets and Pipe works and start working on Concrete work, Curb replacements and reconstruction of roadway. Berlin Police will be notified if needed.

Notice to Proceed Date: July 6, 2020

Contract Completion Date: October 4, 2020

Prepared By

Vibhuti Bhimani

Vibhuti Bhimani, Senior Engineer

Camden County Public Works

**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road
(CR 689)**

**Borough of Berlin, Camden County, New Jersey
INF YR 4**

CONTRACTOR: APS

DESIGNER: PS&S LLC

BI-WEEKLY PROGRESS REPORT #2

Start work: 08/11/2020(Tuesday)

Report#2-July 28,2020 to August 10,2020



Figure: 1 – Concrete Curb construction at N. Park Drive.

**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road (CR 689) Borough of Berlin, Camden County
Report - July 28 to August 10, 2020**



Figure: 2 – Concrete gutter on N. Park drive near Auto Car wash driveway

Work Completed the Week of August 10, 2020

Asphalt Paving Systems, Inc. started working on Utility reconstruction on N. Park Drive. APS set up Detour with traffic Control devices and Road closed during construction expect local traffic. Camden County Park entrance is open for traffic. APS is working on Inlets and Pipe replacements work near house#8. Work includes Excavate trench Area, Remove Existing Pipe installation pipe reconstruct type B inlet reconstruction, install fabric-around joints. Install DGA backfill compact trench and Tie in temporary Drainage system for off hours.

Anticipated Work for the Week of August 17, 2020

APS will continue working to finish Concrete work, Curb replacements and reconstruction of roadway works and start working on. The Reconstruction roadway from Rt 30 sides near intersection of South Park drive. Berlin Police will be notified if needed.

Notice to Proceed Date: July 6, 2020

Contract Completion Date: October 4, 2020

Contract Bid: \$ 397,300.00

Change Orders/Supplemental Items: N/A

Overall % complete: 45%

Prepared By

Vibhuti Bhimani

Vibhuti Bhimani, Senior Engineer

Camden County Public Works