

**Camden County Department of Public Works  
Division of Engineering  
Roadway Improvements along Blackwood Clementon Road  
Gloucester Township, Camden County, New Jersey  
Progress Report No. 4  
August 29, 2022 to September 2, 2022**



*Figure 1: Asphalt patchwork*

**Work Completed Period of September 2, 2022**

- Tree removed on corner of College Drive and Blackwood Clementon Road.
- 18" joint repair. Pipe in poor condition therefore will obtain pricing on new pipe.



*Figure 2: Difference in pipe elevation where collapse occurred*



*Figure 3: Joint temporarily patched*

**Quantities Period of September 2, 2022**

- **Item #8:** Traffic Safety Services (10 MH)
- **Item #14:** HMA Base Course, 19M64, 6" Thick (5.95 TON)

**Summary of Work Completed Period of September 2, 2022**

The crew attempted joint repairs on 18" RCP joint however section of pipe required further repair. A new price will be obtained for pipe as opposed to continued joint repairs. Entire run is in extremely poor condition. Sizable cavity discovered in work area. Joint dropped approximately 6" leaving large gap unsuitable for a joint repair. Existing joint temporarily patched with bricks, wire, and fast setting mortar.

**Anticipated Work for Period of September 5, 2022**

- Continue with pipe replacement which will include excavation, backfilling, and concrete placement. New stretch of pipe scheduled to be installed.

**Notice to Proceed:** August 1, 2022

**Substantial Completion:** October 30, 2022

**Final Completion:** November 29, 2022

**Prepared By:**

Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers