



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22
Federal Project No. STBGP-PHILA-0613(301)
NJDOT Job No. 5809322
ERI Job #:30750 71
Township of Cherry Hill
County of Camden, New Jersey

WEEKLY PROGRESS REPORT #15
July 3, 2023 to July 7, 2023



Figure: 1 – Installation of concrete vertical curb along the westbound lane at the entrance to the Thomas Paine Elementary School



Figure: 2 – Installation of ADA ramp and concrete sidewalk along the westbound lane in front of the Thomas Paine Elementary School



Figure: 3 – Installation of concrete sidewalk along the westbound lane between the Thomas Paine Elementary School and King's Croft Drive

Work Completed the Week of July 3, 2023:

Black Rock's concrete subcontractor, Discover Construction, mobilized to the site and began concrete improvements along the westbound lane between the County line to King's Croft Drive. Discover installed 101.7 square yards of concrete sidewalk, 539 linear feet of concrete vertical curb and 3.3 square yards of detectable warning surface.

#5: Police-Uniform Law Enforcement Officer – 61 MH

#40: Concrete Sidewalk, 4" Thick – 101.7 SY

#43: Detectable Warning Surface – 3.3 SY

#44: 9" x 16" Concrete Vertical Curb – 539 LF

Anticipated Work for the Week of July 10, 2023:

Discover Construction will continue concrete improvements along the westbound lane between King's Croft Drive and King's Highway.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 21.21%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.