



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22

Federal Project No. STBGP-PHILA-0613(301)

NJDOT Job No. 5809322

ERI Job #:30750 71

Township of Cherry Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #9

May 22, 2023 to May 26, 2023



Figure: 1 – Connection of 18” RCP storm sewer crossing at the intersection with Millstream Drive



Figure: 2 – Installation of Double B inlet at the intersection with Surrey Road



Figure: 3 – Installation of 18" RCP along the eastbound lane between Friendship Lane and Millstream Drive

Work Completed the Week of May 22, 2023:

Black Rock's pipe crew continued installation of drainage improvements along both the westbound and eastbound lanes between Friendship Lane and Surrey Road. The pipe crew installed 92 linear feet of 18" RCP, 1 double B inlet, 2 inlet filters and 50 linear feet of silt fence.

#5: Police-Uniform Law Enforcement Officer – 78 MH

#26: 18" Reinforced Concrete Pipe, Class IV – 92 LF

#29: Inlet, Type Double B (Complete) – 1 Unit

#70: Heavy Duty Silt Fence – 50 LF

#71: Inlet Filer Type 2, 2' x 4' – 2 Units

Anticipated Work for the Week of May 29, 2023:

Black Rock's pipe crew will continue the installation of the proposed storm sewer improvements between Friendship Lane and Cleveland Avenue along both the eastbound and westbound lanes.

Bid Opening Date: March 31, 2022

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 16.13%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.