



**BURNT MILL ROAD (CR 670) ROADWAY IMPROVEMENTS**

**ERI Job #:30750 73**

**Township of Voorhees**

**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #1**

**February 27, 2023 to March 3, 2023**



*Figure: 1 – Installation of Type Double B Inlet along the southbound lane between Laurel Road and Britton Place*



*Figure: 2 – Installation of Type Double B Inlet along the southbound lane between Britton Place and Elm Avenue*



*Figure: 3 – HMA restoration in front of newly installed Type Double B Inlet along the southbound lane between Laurel Road and Britton Place*

**Work Completed the Week of February 27, 2023:**

The contractor, South State, Inc., mobilized to the site on Monday, February 27, 2023. South State's pipe crew began installation of drainage improvements along the southbound lane between Laurel Road and Elm Avenue. The pipe crew installed 2 Double B inlets.

- #2: Traffic Safety Services – 40 MH**
- #19: Inlet, Type Double 'B' – 2 Units**
- #49: Crash Truck – 1 Unit**
- #50: VMS Board – 2 Units**

**Anticipated Work for the Week of March 6, 2023:**

South State's pipe crew will continue installation of the proposed storm sewer improvements along the eastbound lane between Somerdale Road and Cedar Avenue.

**Bid Opening Date: June 21, 2022**

**Notice to Proceed Date: February 2, 2023**

**Start Date: February 27, 2023**

**Anticipated Completion Date: June 30, 2023**

**Contract Completion Date: August 1, 2023**

**Contract Completion Percentage: 1.55%**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.