

Construction Management and Inspection Services



**BURNT MILL ROAD (CR 670) ROADWAY IMPROVEMENTS**

**ERI Job #:30750 73**

**Township of Voorhees**

**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #16**

**July 10, 2023 to July 14, 2023**



*Figure: 1 – Resetting of an existing sanitary sewer manhole along the northbound lane between Maple Avenue and Britton Place*



*Figure: 2 – Resetting of an existing sanitary sewer manhole along the northbound lane between Maple Avenue and Britton Place*



*Figure: 3 – Resetting of an existing sanitary sewer manhole along the northbound lane between Maple Avenue and Britton Place*

**Work Completed the Week of July 10, 2023:**

South State reset all the new and existing manholes within the project limits except for 16 bell telephone manholes which are owned by Verizon. Verizon will reset these manholes with their crew. South State reset a total of 10 existing castings and 7 new castings.

**#2: Traffic Safety Services – 64 MH**

**#26: Reset Existing Castings – 10 Units**

**#27: Reset New Castings – 7 Units**

**Anticipated Work for the Week of July 17, 2023:**

No work is scheduled for the week of July 17th. South State and the landscaper will return to the project the week of July 24th to complete landscape restoration. Verizon will also be onsite this week to reset their manholes.

**Bid Opening Date: June 21, 2022**

**Notice to Proceed Date: February 2, 2023**

**Start Date: February 27, 2023**

**Anticipated Completion Date: July 31, 2023**

**Amended Contract Completion Date: September 8, 2023**

**Contract Completion Percentage: 30.70%**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.