



BURNT MILL ROAD (CR 670) ROADWAY IMPROVEMENTS

ERI Job #:30750 73

Township of Voorhees

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #2

March 6, 2023 to March 10, 2023



Figure: 1 – Installation of Type Double B Inlet along the southbound lane at the intersection with Maple Avenue



Figure: 2 – Installation of Type Double B Inlet along the southbound lane between Laurel Road and Britton Place



Figure: 3 – HMA restoration in front of newly installed Type Double B Inlet along the southbound lane between Laurel Road and Britton Place

Work Completed the Week of March 6, 2023:

South State's pipe crew continued installation of drainage improvements along the southbound lane between Laurel Road and Maple Avenue. The pipe crew installed 4 Double B inlets. All trench restoration was restored with hot mix asphalt.

#2: Traffic Safety Services – 43.5 MH

#19: Inlet, Type Double 'B' – 4 Units

Anticipated Work for the Week of March 10, 2023:

South State's pipe crew will continue installation of the proposed storm sewer improvements along the southbound lane between Somerdale Road and Linden Avenue.

Bid Opening Date: June 21, 2022

Notice to Proceed Date: February 2, 2023

Start Date: February 27, 2023

Anticipated Completion Date: June 30, 2023

Contract Completion Date: August 1, 2023

Contract Completion Percentage: 3.96%

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.