

Construction Management and Inspection Services



BURNT MILL ROAD (CR 670) ROADWAY IMPROVEMENTS

ERI Job #:30750 73

Township of Voorhees

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #3

March 13, 2023 to March 17, 2023



Figure: 1 – Installation of Type Double B Inlet along the northbound lane between Britton Place and Elm Avenue



Figure: 2 – Installation of Type B Inlet along the northbound lane at the intersection with Somerdale Road



Figure: 3 – HMA restoration in front of newly installed Type B Inlet along the northbound lane at the intersection with Somerdale Road

Work Completed the Week of March 13, 2023:

South State's pipe crew continued installation of drainage improvements along both the southbound and northbound lanes between Somerdale Road and Elm Avenue. The pipe crew installed 2 Double B inlets and 1 B inlet. All trench restoration was restored with hot mix asphalt.

#2: Traffic Safety Services – 35 MH

#18: Inlet, Type 'B' – 1 Unit

#19: Inlet, Type Double 'B' – 2 Units

Anticipated Work for the Week of March 20, 2023:

South State's pipe crew will continue installation of the proposed storm sewer improvements along both the southbound and northbound lanes between Somerdale Road and Linden Avenue.

Bid Opening Date: June 21, 2022

Notice to Proceed Date: February 2, 2023

Start Date: February 27, 2023

Anticipated Completion Date: June 30, 2023

Contract Completion Date: August 1, 2023

Contract Completion Percentage: 5.62%

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.