



BURNT MILL ROAD (CR 670) ROADWAY IMPROVEMENTS

ERI Job #:30750 73

Township of Voorhees

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #6

April 3, 2023 to April 7, 2023



Figure: 1 – Installation of Type Double B Inlet along the northbound lane adjacent to the intersection with Cedar Avenue



Figure: 2 – Installation of Type Double B Inlet along the southbound lane between Britton Place and Somerdale Road



Figure: 3 – Installation of Type Double B Inlet along the northbound lane adjacent to the intersection with Cedar Avenue

Work Completed the Week of April 3, 2023:

South State's pipe crew continued installation of drainage improvements along the northbound and southbound lanes between Somerdale Road and Cedar Avenue. The pipe crew installed 2 Double B inlets. All trench restoration and disturbed sidewalk was restored with hot mix asphalt.

#2: Traffic Safety Services – 40.5 MH

#19: Inlet, Type Double 'B' – 2 Units

Anticipated Work for the Week of April 10, 2023:

There will be no work the week of April 10th. South State's pipe crew will return on April 17th to continue the drainage improvements.

Bid Opening Date: June 21, 2022

Notice to Proceed Date: February 2, 2023

Start Date: February 27, 2023

Anticipated Completion Date: June 30, 2023

Contract Completion Date: August 1, 2023

Contract Completion Percentage: 10.95%

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.