

# Construction Management and Inspection Services



**CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22**  
**Federal Project No. STBGP-PHILA-0613(301)**  
**NJDOT Job No. 5809322**  
**ERI Job #:30750 71**  
**Township of Cherry Hill**  
**County of Camden, New Jersey**

**BI-WEEKLY PROGRESS REPORT #24**  
**October 16, 2023 to October 27, 2023**



*Figure: 1 – Full depth reclamation with cement along the eastbound lane between Columbia Boulevard and Plum Court*



*Figure: 2 – Installation of 12” DIP and Type ‘A’ inlet between Oak Avenue and NJSH Rt. 38*



*Figure: 3 – Installation of block retaining wall at the intersection with Crofton Commons*

**Work Completed the Weeks of October 16, 2023 & October 23, 2023:**

Black Rock's full depth reclamation (FDR) subcontractor, Asphalt Paving Systems (APS), began FDR operations between Columbia Boulevard and Plum Court. APS installed 5,966.49 square yards of full depth reclamation with cement. Black Rock's pipe crew continued drainage improvements between Coolidge Road and Oak Avenue. Black Rock installed 3 type A inlets, 1 modified type B inlet, 102 linear feet of 12" DIP, 15 linear feet of 16" DIP, 26 linear feet of 18" DIP and 150 linear feet of 18" RCP. Black Rock's restoration crew installed the block retaining walls along the westbound lane at the intersections with Crofton Commons and King' Croft. The restoration crew also installed 1,435.60 square yards of topsoil, seeding and fertilizer.

- #5: Police-Uniform Law Enforcement Officer – 147.5 MH**
- #14: Full Depth Reclamation with Cement, 14" Thick – 5,966.49 SY**
- #21: 12" DIP – 102 LF**
- #22: 14" DIP – 15 LF**
- #24: 18" DIP – 26 LF**
- #26: 18" RCP – 150 LF**
- #68: Topsoiling, 4" Thick – 742 SY**
- #69: Fertilizing & Seeding, Type F – 742 SY**
- #CH7: Topsoiling, 4" Thick – 693.6 SY**
- #CH8: Fertilizing & Seeding, Type F – 693.6 SY**
- #S2: Type 'B' Inlet, Modified – 1 Unit**
- #S9: Block Retaining Wall – 1 LS**
- #S10: Type 'A' Inlet – 3 Units**

**Anticipated Work for the Weeks of October 30, 2023 & November 6, 2023:**

APS will fine grade the section of FDR between Columbia Boulevard and Plum Court before beginning FDR operations between Millstream Drive and King's Highway. Black Rock will complete the drainage improvements between Coolidge Road and Oak Avenue and then begin the drainage improvements at the intersection with Millstream Drive. Black Rock's paving crew will mill and overlay between the County Border and King's Highway as well as base pave between Columbia Boulevard and Plum Court. Black Rock's restoration crew will continue curb trench and topsoil & seeding restoration throughout the project limits. Discover will return to the site to begin concrete improvements between Lake Drive East and Rt. 38.

**Bid Opening Date: March 31, 2022**

**Amended Notice to Proceed Date: March 27, 2023**

**Start Date: March 27, 2023**

**Anticipated Completion Date: December 1, 2023**

**Contract Completion Date: December 31, 2023**

**Contract Completion Percentage: 55.76%**

**Initial Project Cost: \$4,200,000.00**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.