



IMPROVEMENTS TO HADDONFIELD-SORREL HORSE ROAD (CR 644)
ERI Job # 30750 63
Township of Pennsauken
County of Camden, New Jersey

WEEKLY PROGRESS REPORT #11
June 21, 2021 to June 25, 2021



Figure: 1 – Preparation of subbase and reinforcement for the installation of class V, 9” thick concrete slab in the northbound lane between Park Avenue and New York Avenue



Figure: 2 – Installation of class V, 9” thick concrete slab in the northbound lane between Park Avenue and New York Avenue



Figure: 3 – Resetting of existing type 'B' inlet in the northbound lane between Park Avenue and New York Avenue

Work Completed the Week of June 21, 2021:

Lexa's concrete crew continued concrete slab replacement in both northbound lanes between New York Avenue and Park Avenue. The crew also continued manhole and inlet upgrades within the same area. The concrete crew removed and installed 571.3 SY of 9" thick, class V concrete roadway and reset 1 inlet.

#4: Police Uniform Law Enforcement Officer – 33.5 MH

#8: Removal of Concrete Roadway – 571.3 SY

#16: Concrete Roadway, 9" Thick, Class V Concrete – 571.3 SY

#24: Reset Existing Casting, Inlet – 1 Unit

Anticipated Work for the Week of June 28, 2021:

Lexa will complete the concrete slab replacement and manhole and inlet upgrades within both northbound lanes from New York Avenue to Park Avenue. Lexa will then begin concrete slab replacement and manhole and inlet upgrades within both northbound lanes from Park Avenue to Harvey Avenue.

Notice to Proceed Date: November 9, 2020

Anticipated Completion Date: August 26, 2021

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.