



**ERIAL-CLEMENTON ROAD (CR 703)
RECONSTRUCTION PROJECT – PHASE I
ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSEVILLE-HICKSTOWN ROAD (CR
688) AND THE VICINITY OF CLOVERDALE AVENUE
ERI Job # 30750 44
Township of Gloucester and Borough of Pine Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #4
October 23, 2017 to October 27, 2017**



Figure: 1 – Installation of 8" thick dense graded aggregate base course in the southbound lane in the vicinity of the intersection with Cloverdale Avenue



Figure: 2 – Installation of reinforcement and expansion joint prior to the installation of concrete surface course in the southbound lane in the vicinity of the intersection with Cloverdale Avenue



Figure: 3 – Installation of 8 inch thick concrete surface course in the southbound lane in the vicinity of the intersection with Cloverdale Avenue

Work Completed the Week of October 23, 2017:

South State, Inc. continued the full depth reconstruction of the concrete roadway in the vicinity of the intersection with Cloverdale Avenue. South State's 20 cubic yards of the existing roadway then installed 1,050 square yards of 8' thick dense graded aggregate base course for the entire southbound lane of the reconstructed area. After compacting and fine grading the base course, the concrete crew installed southbound lane shoulder consisting of 467 square yards of 8" thick, reinforced concrete surface course. South State also installed 29 linear feet of 9" x 18" concrete vertical curb and reconstructed one drainage structure.

#16: Police Uniform Law Enforcement Officer – 71 Hours

#20: Excavation, Unclassified – 20 CY

#23: Dense Graded Aggregate Base Course, 8" Thick – 1,050 SY

#28: Concrete Surface Course, 8" Thick – 467 SY

#41: Reconstruct Drainage Structure, Using New Casting – 1 Unit

#48: 9" x 18" Concrete Vertical Curb – 29 LF

Anticipated Work for the Week of October 30, 2017:

South State, Inc. will continue installing concrete surface course for the southbound travel lane slabs in the vicinity of the intersection with Cloverdale Avenue.

Notice to Proceed Date: September 25, 2017

Anticipated Completion Date: February 21, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint, larger blue signature that also appears to read 'C. J. Noll'.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.