



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT – PHASE I
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #8
November 6, 2017 to November 10, 2017**



Figure: 1 – Installation of a concrete sidewalk at the southwest corner of the intersection with Browning Road along the eastbound lane



Figure: 2 – Installation of concrete curb at the southeast corner of the intersection with 49th Street along the eastbound lane



Figure: 3 – Installation of traffic image detector cameras at the intersection with Browning Road

Work Completed the Week of November 6, 2017:

Asphalt Paving Systems, Inc. continued concrete work along the eastbound lane between Browning Road and 49th Street. APS installed 44.18 square yards of concrete sidewalk, 1.78 square yards of detectable warning surface, 6.05 square yards of brick pavers, and 80 linear feet of concrete vertical curb. Techa-Pro was onsite to install 2 traffic image detector cameras on the existing traffic light at the intersection with Browning Road.

#2: Police Uniform Law Enforcement Officer – 65 Hours

#42: Brick Pavers, Complete – 6.05 SY

#45: Concrete Sidewalk, 4" Thick – 44.18 SY

#48: Detectable Warning Surface – 1.78 SY

#49: 9" x 18" Concrete Vertical Curb – 80 LF

#S1: Traffic Image Detector, Complete – 2 Units

Anticipated Work for the Week of November 13, 2017:

The contractor will continue concrete work along the eastbound lane between 49th Street and 47th Street.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: February 14, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll'.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.