

Lake Blvd (CR 698) Mill and Overlay Project
Township of Lindenwold, Camden County, New Jersey
08/09/19 to 08/23/19 - Weekly Progress Report #8

Camden County Department

Department of Public Works



**LAKE BOULVARD (CR 698) ROADWAY
MILL AND OVERLAY, LINDENWOLD
NJDOT(FY2016) Project
CONTRACTOR: APS
DESIGNER: ARH ASSOICIATES
Township of Lindenwold
County of Camden, New Jersey**

WEEKLY PROGRESS REPORT # 8

**Start work: 04/24/2019(Wednesday)
August 23,2019 to September 27,2019**



Figure: 1 – Lake Boulevard Mill and paved Done Entire road (Looking East side).



Figure: 2 –Repaint Centerlines and Traffic control and Signage installed for entire road (If and where directed)

Work Completed the Week of September 23, 2019

Lake Boulevard Milling and Paving for entire road. Soil restorations and Signage installation for Lake Blvd.

Anticipated Work for the Week of September 28, 2019

Lake Boulevard entire road is complete by September 27,2019. No more Road Construction works needs to done excepts Driveway apron near West Park Drive

Notice to Proceed Date: April 22,2019

Contract Completion Date: August 10, 2019

New Completion Date: September 27, 2019

Prepared By:

Vibhuti Bhimani

Vibhuti Bhimani

Senior Engineer

Camden County Public Works