

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)

**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)  
Pennsauken Township, Camden County, New Jersey**

**Notice to Proceed issued: August 30, 2019**  
**Project Completion: August 12, 2020**  
**Project Substantial Completion: July 13, 2020.**  
**Project start: September 4, 2019.**

**Weekly Progress Report**  
**03-16-2020 – 03-20-2020**

**Following Construction Activities took place during above period:**

**Concrete Curb and Sidewalk:**

- a. Construction of concrete curb and sidewalk will be started from March 19, 2020. Layout for proposed concrete curb, handicap ramps and sidewalk were performed along Westfield Avenue, RT between Horner Avenue and Lexington Avenue

**Roadway:**

- a. Proposed side street full depth asphalt roadway construction was performed along Scovel Avenue, LT

**Two Week Look Ahead:**

- a. Construction of concrete curb and Sidewalk started from March 19, 2020 and will be under progress for next two weeks.
- b. Construction of Full depth pavement alongside street of Westfield Avenue had started from March 17, 2020 and will be under progress for next two weeks.

**Utility:**

- a. Conference call was held with representative of PSE&G Gas, Camden County department of Public work – County Engineer, Senior Engineer, JMT and Contractor (SSI) for PSE&G Gas is scheduling Gas leak fix within project limits.

Prepared By:  
Gunvant Mistry  
Resident Engineer

Susan Shin-Angulo  
Freeholder Liaison

2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988

John Wolick  
Director

[highway@camdencounty.com](mailto:highway@camdencounty.com)



Figure 1: Full depth side street Asphalt Roadway construction along Scovel Avenue LT – Compaction of Subbase course is under progress.



Figure 2: Full depth side street Asphalt Roadway construction along Scovel Avenue LT – Asphalt Paving is under progress.



Figure 3: Full depth side street Asphalt Roadway construction along Scovel Avenue LT



Department of Public Works  
Complex



Charles J. DePalma

Susan Shin-Angulo  
Freeholder Liaison

2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988

John Wolick  
Director

[highway@camdencounty.com](mailto:highway@camdencounty.com)

Figure 4: Layout for proposed concrete curb, handicap ramps and sidewalk were performed along Westfield Avenue, RT between Horner Avenue and Lexington Avenue