



Berlin-Cross Keys Road Improvement Project Contract 1
Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 4
Friday, November 29, 2019



Figure 1: Contractor starting to stripe topsoil using a bull dozer.



Figure 2: Crew started unclassified excavation along the east slope of the basin.



Figure 3: Crew excavating the existing east slope of the basin using an excavator.



- **CONTRACT ITEMS COMPLETED THIS WEEK**
 - Item No.1 Unclassified Excavation 620 Cubic Yards

- **ITEMS COMPLETED THIS PAST WEEK**
 - Removal of all remaining tree stumps.
 - Crew striped all of the existing topsoil and hauled material off site.
 - Crew started the bulk unclassified excavation of the easterly slope of the basin.

- **PROPOSED PROGRESS OVER THE NEXT WEEK**
 - Continuing bulk unclassified excavation of the east and west slope of the basin.
 - Contractor expects to take delivery of the retaining wall block.
 - The contractor will continue to work 7:00 AM to 3:30 PM.
 - The contractor doesn't plan to work weekends as of now.

- **NEXT MEETING**
 - Progress Meeting No.1 to be re-scheduled when all parties can attend.

<u>Notice to Proceed Date:</u>	October 14, 2019
<u>Contract Completion Date:</u>	March 12, 2020
<u>Anticipated Completion Date:</u>	March 12, 2020

Prepared By: Dennis S. Brown, C.E.T.
Maser Consulting, P.A.

Kevin Becica, PE, Camden County Engineer
John Wolick, Director of Camden County Department of Public Works
Dominic Vesper, Jr. Deputy County Administrator
Paul K. Nolan, P.E., Project Manager