



**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)
Pennsauken Township, Camden County, New Jersey**

Notice to Proceed issued: August 30, 2019
Project Completion: August 12, 2020
Project Substantial Completion: July 13, 2020.
Project start: September 4, 2019.

Weekly Progress Report
04-13-2020 – 04-18-2020

Following Construction Activities took place during above period:

Concrete Curb and Sidewalk:

- a. East and West Concrete curb and sidewalks were constructed along Westfield Avenue, RT at following locations.
 - 1) East and West concrete curb, sidewalk and handicap ramps along Norwood Avenue.
 - 2) East and West concrete curb, sidewalk and handicap ramps along Clement Avenue.

Two Week Look Ahead:

- a. Construction of concrete curb and sidewalk started from March 24, 2020 and will be under progress for next two weeks. – South State Inc.
- b. PSE&G Gas will be completing all permanent patches within project limit. – Heckle & McCoy.

Utility:

PSE&G Gas:

- a) PSE&G Gas reset gas valve along Westfield Avenue at Marlon Avenue. Excavation was replaced as approved by Camden County.
- b) PSE&G Gas – Sub contractor started construction of permanent concrete patches along Westfield Avenue within project limit. All temporary patches were excavated to 12 inches below top of the existing surface elevation. Subgrade was compacted with jumping jack with minimum of 4 passes to firm subgrade. 5/8" diameter dowels were epoxy grouted. Approved concrete NJDOT Class V concrete was placed to 3 inch below existing surface elevation or meet with existing concrete pavement and covered with steel plates at following locations.
 - 1) 5 locations at Scovel avenue out of 9.
 - 2) 5 locations at Marlon Avenue.
 - 3) 1 location at Derousse Avenue.
 - 4) 2 locations between Scovel Avenue and Cove road.

Prepared By:
Gunvant Mistry
Resident Engineer



Figure 1: West concrete curb, sidewalk and HC Ramp at Norwood Avenue, RT



Figure 2: East concrete curb, sidewalk and HC Ramp at Norwood Avenue, RT

Susan Shin-Angulo
Freeholder Liaison

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

John Wolick
Director

highway@camdencounty.com



Figure 3: West concrete curb, sidewalk and HC Ramp at Clements Avenue, RT



Figure 4: East concrete curb, sidewalk and HC Ramp at Clements Avenue, RT



Figure 5: PSE&G Gas – Saw cutting existing concrete pavement for permanent concrete patching.



Figure 6: PSE&G Gas – Compaction of subgrade with jumping jack. – Typical at Each location



Figure: 7 - PSE&G Gas – 5/8" diameter dowels epoxy grouted – Typical at each location.



Figure: 8 - PSE&G Gas – NJDOT Class V Concrete placed – Typical at all locations.

Susan Shin-Angulo
Freeholder Liaison

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

John Wolick
Director

highway@camdencounty.com



Figure 9 - PSE&G Gas – Concrete patch was covered with steel plate. – Typical at all locations.



Figure 10: PSE&G Gas – Warning sign for steel plates on the road at each location in both directions for safety.