



IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)

ERI Job # 30750 60

Boroughs of Berlin, Clementon, Lindenwold & Pine Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #1

January 27, 2020 to January 31, 2020



Figure: 1 – Installation of 30” concrete headwall, type B inlet and 30” RCP along the southbound lane of Watsonstown-New Freedom Road (CR 691) in the Borough of Pine Hill



Figure: 2 – Installation of 4' diameter storm sewer manhole, type B inlet and 18" RCP along the northbound lane of Watsonstown-New Freedom Road (CR 691) in the Borough of Berlin



Figure: 3 – Installation of 36" RCP along the northbound lane of Watsonstown-New Freedom Road (CR 691) in the Borough of Berlin approaching Carriage Stop Drive

Work Completed the Week of January 27, 2020:

A notice to proceed was issued to South State, Inc. to begin work on January 13, 2020. South State used the first two weeks to set up traffic control signage, install soil erosion measures and mobilize equipment and materials to the site. South State's pipe crew mobilized to the site on Monday, January 27th completed site clearing and test pits to confirm utility locations before installing storm sewer pipe. The pipe crew then installed 16 linear feet of 15" RCP, 7 linear feet of 18" RCP, 32 linear feet of 24" RCP, 12 linear feet of 30" RCP, 96 linear feet of 36" RCP, 5 cubic yards of 30" concrete headwall, 2 type B inlets and 1 4' diameter storm sewer manhole. The pipe crew also installed 49 square yards of rip rap, reconstructed 2 inlets, removed 1 tree and trimmed several other trees.

#2: Police Uniform Law Enforcement Officer – 93.5 MH
#8: Excavation, Test Pits – 2 CY
#16: 15" RCP, Class V – 16 LF
#17: 18" RCP, Class V – 7 LF
#18: 24" RCP, Class V – 32 LF
#19: 30" RCP, Class V – 12 LF
#20: 36" RCP, Class V – 96 LF
#21: Concrete Headwall – 5 CY
#22: Inlet, Type B – 2 Units
#24: Manhole, 4' Diameter – 1 Unit
#28: Reconstruct Inlet, Type B, Using New Casting – 2 Units
#32: Rip Rap Stone Channel Protection, 12" Thick – 49 SY
#53: Trim Existing Trees – 1 LS
#54: Tree Removal, 12" to 36" Diameter – 1 Unit

Anticipated Work for the Week of February 3, 2020:

South State will continue installation of storm sewer improvements along the northbound lane between Carriage Stop Drive and Westbury Drive in the Borough of Berlin.

Notice to Proceed Date: January 13, 2020

Anticipated Completion Date: July 10, 2020

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.