



**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)  
Pennsauken Township, Camden County, New Jersey**

**Notice to Proceed issued: August 30, 2019**

**Project Completion: August 12, 2020**

**Project Substantial Completion: July 13, 2020.**

**Project start: September 4, 2019.**

**Weekly Progress Report**

**07-06-2020 – 07-10-2020**

**Following Construction Activities took place during above period:**

**Concrete Curb and Sidewalk and Driveway:**

- a. Asphalt was placed along concrete sidewalk, HC Ramps, and concrete driveway at following locations.
  1. Concrete driveway at Seven Eleven store, LT.
  2. Along West sidewalk at Derousse Avenue, LT
  3. Concrete driveway along Westfield Avenue STA 92+00 – 93+00, RT
  4. Along Horner Avenue, LT, and Bethel Avenue , RT
  5. Along Merchantville Avenue, RT.
- b. Topsoil was placed along concrete sidewalk, HC Ramps, and concrete driveway at following locations.
  1. Along Hollinshead Avenue, LT

**HMA Milling and Asphalt Paving:**

- a. Hot Mix Asphalt 9.5 M surface Course was placed for side streets along Westfield Avenue from Sherman Avenue STA 109+50 – Tinsman Avenue 64+00

**Traffic Stripes Epoxy Resin and Thermoplastic:**

- a. 6" Thermoplastic stripes were completed for cross walk along all side streets from Lexington Avenue to Sherman Avenue.
- b. 24" Thermoplastic stripes were completed for stop bar along all side streets from Lexington Avenue to Sherman Avenue.

**Two Week Look Ahead:**

- a. Traffic Stripes – Long Life Epoxy Resin and Thermoplastics, RPMS, and warning signs.
- b. Grouting existing drainage pipe and cleaning existing drainage pipe.
- c. Traffic cameras installation at Derousse Avenue.
- d. Miscellaneous cleanup and punch list.
- e. Regulatory signs.

**Biweekly Progress Meeting:**

- a. Biweekly Progress Meeting No. 14 was held in the field.

Prepared by:

Gunvant Mistry – Resident Engineer.



Figure 1: Hot Mix Asphalt 9.5 M surface Course was placed along Westfield Avenue from Sherman Avenue STA 109+50 – Tinsman Avenue 64+00



Figure 2: Hot Mix Asphalt 9.5M Surface course was place at all side street along Westfield Avenue from Lexington Avenue – Sherman Avenue, LT, and RT.





Figure 3: Horner Avenue, LT – Asphalt along sidewalk



Figure 4: Concrete Driveway at Seven Eleven – Asphalt along Driveway





Figure 5: Concrete driveway along Westfield Avenue, RT – Asphalt Along Driveway



Figure 6: East Concrete sidewalk along Merchantville Avenue, RT – Asphalt Along Sidewalk





Figure 7: West Concrete driveway along Derosse Avenue, LT – Asphalt Along sidewalk



Figure 8: Concrete driveway at Seven Eleven, LT - Brick pavers were reset at both side of driveway.





Figure 9: East Concrete sidewalk along Bethel Avenue, RT – Asphalt along sidewalk



Figure 10: East Concrete sidewalk along Hollinshead Avenue, RT – Topsoil was placed along sidewalk





Figure 11: Thermoplastic striping along side streets from Lexington Avenue to Sherman Avenue, RT, and LT



Figure 12: Typical striping at Merchantville Avenue and Cove Road - Traffic light intersection.