

**Camden County Department of Public Works
Division of Engineering
Improvements to Chapel Avenue (CR 626) from
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)
Township of Cherry Hill, Camden County, New Jersey
Weekly Progress Report No. 24
May 24, 2020 to May 30, 2020**



Figure 1: Stormsewer crossing roadway restoration

Work Completed Week of May 30, 2020

- Spencer Maussner installed a stormsewer crossing on Chapel Avenue by the intersection with Mercer Street

Quantities Week of May 30, 2020

- **Item #21:** Hot Mix Asphalt 19M64 Base Course (13.16 TON)
- **Item #23:** 24" Reinforced Concrete Pipe, Class V (43 LF)
- **Item #24:** Inlet, Type B (2 UNIT)
- **Item #70:** Police Uniform Law Enforcement Officers (70 HR)

Summary of Work Completed Week of May 30, 2020

Lexa Concrete (Lexa) only had subcontractors onsite performing work this week. Lexa's subcontractor Spencer Maussner installed a stormsewer crossing on Chapel Avenue by the intersection with Mercer Street. This work included installation of inlets, pipe, and roadway restoration processes. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Uniformed Law Enforcement Officers are

additionally utilized for traffic control. The project will continue as planned despite the current pandemic. A progress meeting via teleconference was held on May 26, 2020 to review all project related activities.

Anticipated Work for Week of June 6, 2020

Lexa will continue with the removal and replacement of concrete curb, sidewalk, curb ramps, islands, and storm sewer as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: RCP installation



Figure 3: Type B inlet installed

Notice to Proceed

October 14, 2019

Contract Completion

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.
Remington & Vernick Engineers