



IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)

ERI Job # 30750 60

Boroughs of Berlin, Clementon, Lindenwold & Pine Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #19

June 15, 2020 to June 21, 2020



Figure: 1 – Full depth reclamation with cement between the White Horse Pike and Berlin Clementon Road in the Borough of Clementon



Figure: 2 – Removal of existing asphalt along gutters prior to full depth reclamation with cement between the White Horse Pike and Berlin Clementon Road in the Borough of Clementon



Figure: 3 – Full depth reclamation with cement between the White Horse Pike and Berlin Clementon Road in the Borough of Clementon

Work Completed the Week of June 15, 2020:

South State's full depth reclamation subcontractor, Asphalt Paving Systems, began and completed the full depth reclamation with cement of Watsonstown-New Freedom Road between the White Horse Pike and Berlin-Clementon Road in the Clementon section of the project. 8,929 square yards of full depth reclamation with cement was installed.

#2: Police Uniform Law Enforcement Officer – 68 MH

#11: Full Depth Reclamation, 8" Thick – 8,929 SY

Anticipated Work for the Week of June 22, 2020:

South State's full depth reclamation subcontractor, Asphalt Paving Systems, will grade the newly reclaimed roadway in order for South State to begin installation of base course paving between the White Horse Pike and Berlin-Clementon Road in the Clementon section of the project. South State will also be on site working on the preliminary punch list items.

Notice to Proceed Date: January 13, 2020

Anticipated Base Course Paving Start Date: June 29, 2020

Anticipated Top Course Paving Start Date: July 6, 2020

Anticipated Completion Date: July 28, 2020

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll'.

C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.