



Berlin-Cross Keys Road Improvements Contract 1
Gloucester Township, Camden County, New Jersey
Camden County

Maser Consulting Project No 19002364G1

Progress Report # 16
May 15, 2020



Figure 1: Contractor milling north of New Freedom rd. on Berlin Cross Keys Rd.



Figure 2&3: Hot Tack is placed down prior to Hot Mix Asphalt.



Figure 4: Six core samples were taken.



Figure 5: C-2 sample was approximately, 12.5" long.



Figure 6&7: Southbound lane and shoulder milled by contractor south of New Freedom Rd.



Figure 4&5: Southbound lane and shoulder paved south of New Freedom Rd.



Barrett Construction LLC worked completed as of April 24, 2020.

ITEMS COMPLETED THIS PAST WEEK

- Item 10- HMA Milling more than 3"- 2620.1 SY
- Item 12- Tack Coat- 130 Gals.
- Item 15- Hot Mixed Asphalt 25M64 Base Course- 711.4 TN

Prepared By: Franco DeGeorge
Maser Consulting