Camden County Roadway Safety Improvements, Evesham Road (CR 544) Guiderail,
Various Municipalities, Camden County
Federal Job No. STU-0544(300) | NJDOT Job No. 5800343
Contractor: Lexa Concrete, LLC

WEEKLY PROGRESS REPORT #2
October 14, 2019 to October 18, 2019

Figure 1. Lexa placed fill and topsoil behind curb at Location #1 eastbound.

Figure 2. New curb sections and bicycle safe grates placed at Location 1 and 2.

Figure 3. Location #1 eastbound finished.

Figure 4. Lexa placed concrete curb at Location #2 eastbound.

Work Completed the Week of October 14, 2019:

Lexa placed fill and topsoil behind the new curb at Location #1. Grass seed and fertilizer also placed. Lexa installed new curb sections and bicycle safe grates at Location #1. Lexa placed asphalt adjacent to the new curb at Location #1. Lexa placed new concrete curb at Location #2 eastbound. Lexa placed asphalt along newly installed curb at Location #2.

Anticipated Work for the Week of October 21, 2019:

Lexa will move to Location #3, where work includes curb and sidewalk, as well as more topsoil, seeding, and fertilizer.

Notice to Proceed Date: Wednesday, September 11, 2019

Substantial Completion Date: Monday, December 9, 2019 (90 Calendar Days)

Contract Completion Date: Wednesday, January 8, 2020 (120 Calendar Days)

Anticipated Completion Date: Wednesday, January 8, 2020

Prepared By:
FRENCH & PARRELLO ASSOCIATES

Matthew Kearney, PE
Project Manager