camden county
Making It Better, Together.

consulting engineer services
Engineers, Planners, and Land Surveyors

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

Weekly Progress Report #17
Oct. 12, 2020 to Oct. 16, 2020

Figure 1
Additional W1-7 (Turn Arrow) sign and reflective U-Post inserts at Pestletown and Chew Road intersection.

Figure 2
Additional R7-CSTM (No Parking – Corner) sign and reflective U-Post Insert installed at Pennington Ave. and Old White Horse Pike Southwest Corner (Church).

Figure 3
Additional OM2-IV (Object Marker) signs and reflective U-Post Insert installed at Pennington Ave. and South Atlantic Ave. Southeast corner.

Figure 4
Additional OM2-IV (Object Marker) signs installed at
Pennington Ave. and North Atlantic Ave. Northwest corner.

Figure 5
Typical Sealing of joint between existing and new pavement.

Work Completed week of October 12 – October 16, 2020:

Oct. 12 NO WORK DUE TO WEATHER.

Oct. 13 Additional Signs and U-Post inserts installed at three locations.

Oct. 14 NO WORK.

Oct. 15 Sealed joints of side streets where the new paving tied into the existing pavement. Installed object markers at Northwest Corner of Pennington and N. Atlantic Ave. intersection. Top soiling was done at Western corner of Arrowhead and Chew Rd. more touchup restoration was done along Chew road as well.

Oct. 16 NO WORK DUE TO WEATHER.

Quantities of work the week of October 12 – October 16, 2020:

- Item #9: Polymerized Joint Adhesive (532.6 LF)
- Item #25: Police Uniform Law Enforcement Officer (8 MH)
- Item #29: Regulatory and Warning Signs (11.5 SF)
- Item #30: Reflective U-post Inserts (5 UN)
- Item #32: Top Soiling, 4' thick (258.3 SY)

Anticipated work for Week of October 19 – October 23, 2020:

Guide rail at Location 2 (RFI)
Install RPM's

Contract Completion Milestones

Notice to Proceed Date: Monday, June 8, 2020
Substantial Completion Date: Saturday, September 26, 2020 (Oct. 9, 2020)
Final Completion Date: Friday, October 16, 2020 (Oct. 30, 2020)
Two (2) Week Contract Time Extension Pending County Approval

Percent Complete by Duration: 90.3%

Percent Complete by Payments: 38%

Prepared By:
CES

camden county

Making It Better, Together.

consulting engineer services
Engineers, Planners, and Land Surveyors

David Firman

David Firman
Lead Inspector