ROAD IMPROVEMENT PROJECT GOOD INTENT – LOWER LANDING ROAD (CR681)
Federal Project #: STPGP-0681 (304)NJDOT Project #: 5815302
ERI Job #:30750 65
Township of Gloucester
County of Camden, New Jersey

WEEKLY PROGRESS REPORT #21
November 8, 2021 to November 12, 2021

Figure: 1 – APS installing HMA9.5M64 surface course along Lower Landing/Good Intent Road (CR 681).

Figure: 2 –APS applying joint adhesive along Lower Landing/Good Intent Road (CR 681).

Figure: 3 –APS installing HMA9.5M64 surface course at the intersection of Almonesson Road and Lower Landing/Good Intent Road (CR 681).

Work Completed the Week of November 1, 2021:

APS milled 2" of existing asphalt surface course between Oak Avenue up to and including the intersection of Almonesson Road. APS then installed Hot Mix Asphalt 9.5M64 surface course from the Route 42 ramp to Almonesson road including half of the Almonesson intersection. Polymerized joint adhesive was used at the asphalt seams and tack was used around gutters and the curb line.

A one-way lane shift with police officers was implemented along Lower Landing/Good Intent Road during work hours to ensure the safety of workers.

#12: Police – Uniform Law Enforcement Officer – 95.5 MH
#13: HMA Milling, 3" or less – 2872 SY
#16: Hot Mix Asphalt, 9.5M64, Surface Course – 2361.39 Tons
#18: Polymerized Joint Adhesive – 4648 LF

Anticipated Work for the Week of November 8, 2021:

APS will be on site to perform 2" milling of the existing asphalt surface course starting from the remaining half of the Almonesson intersection to STA 58+50. APS will also perform milling between Clementon Ave and the bridge at STA 83+00. APS will then install the HMA9.5M64 surface course along Lower Landing/Good Intent Road including the remainder of Almonesson intersection to the bridge.

Notice to Proceed Date: June 1, 2021

Anticipated Completion Date: December 28, 2021

Contract Completion Date: January 27, 2022

Contract Completion Percentage: 87.55%

Bid Opening Date: February 9, 2021

Start Date: June 1, 2021

Stop Work: N/A

Amended NTP: N/A

Initial Award: March 18, 2021

Prepared By:

C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.