Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director

camden county

Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

Park Avenue (CR 621) Roadway Improvements From Cove Road (CR 616) to Union Avenue (CR 651)

Township of Pennsauken, Borough of Merchantville
Camden County, New Jersey
Bid No. B5-21

CED Project No. 21000047G1

Progress Report # 11
Monday, November 08, 2021 to Friday, November 12, 2021

Figure 1: Contractor complete new drainage inlets near Railroad.

Department of Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director

camden county

Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

Figure 2: New Slope Gutter on Park Avenue.

Figure 3: New Curb, gutter and sidewalk at Railroad crossing.

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director

camden county

Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

- **Work Completed this week:**
  Lexa Concrete continues to pour slope gutter at intersections to prevent standing water at intersections. Completed drainage crossing at railroad and portions of curb and sidewalk. The contractor restored the areas around the new curb and sidewalk with topsoil and seed, and patched asphalt roadway at gutter. Waiting for resolution to conflict with gas main.

  Items completed this period:

#2:	Police Traffic Directors	56 HOURS
#22	Reconstruct Type B Inlet, New Casting	1 Unit
#26:	4" Concrete Sidewalk	29.77 SY
#27:	6" Concrete Sidewalk	SY
#28:	Detectable Warning Surface	2.64 SY
#29	4"x9"x18" Conc. Vert Curb	10 LF
#30:	Monolithic Curb and Gutter	37 LF
#33:	Topsoil & Seed	22 SY
# SA	Slope Gutter	143 SY

- **Progress Next Two Weeks:**
  - The contractor plans to mill and pave Park Avenue from Cove Road to the Railroad.
  - Roadway will be striped after paving.
  - Coordinating the relocation of the underground utilities.
  - The contractor will continue to work 7:00 AM to 4:30 P.M.

- **Next Meeting:**
  - Next Progress Meeting is postponed pending resolution of gas main conflict.

    - Bid Opening Date: May 4, 2021
    - Notice to Proceed: August 2, 2021
    - Start Date: August 3, 2021
    - Substantial Completion Date: January 29, 2022
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: February 28, 2022
    - Initial Award: $1,808,833.93

Prepared by: Vincent E. Baglivo, PE
Colliers Engineering & Design

Vibhuti Bhimani, Principal Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW