Reconstruction of Union Avenue (CR 615), Pennsauken, Camden County
Federal Job No. STBGP-0615(304) | NJDOT Job No. 5827302
Contractor: South State

WEEKLY PROGRESS REPORT #4
July 11, 2022 to July 15, 2022

Figure 1. Monolithic curb and gutter with formwork and concrete in place.

Figure 2. Monolithic curb and gutter following concrete placement and formwork removal.

Figure 3. Placement of drainage pipe into the precast concrete Inlet, Type Double B.

Work Completed the Week of July 5 through July 15, 2022:

The general contractor's subcontractor, Byrd Dog Paving, continued placing concrete for curb, sidewalk, curb ramps, and driveway aprons. South State began placing drainage infrastructure.

Anticipated Work for the Week of July 18, 2022:

Byrd Dog Paving will continue installing concrete curb, sidewalk, curb ramps, and driveway aprons along Union Avenue. South State will continue installing drainage infrastructure.

Project Dates:

- Bid Opening: September 23, 2021
- NTP: June 22, 2022
- Start Date: June 22, 2022
- Substantial Completion Date: November 18, 2022 (150 Calendar Days)
- Stop Work: N/A
- Amended NTP: N/A
- Final Completion Date: December 18, 2022 (180 Calendar Days)
- Initial Award $1,322,587.80

Prepared By:
FRENCH & PARRELLO ASSOCIATES



Matthew Kearney, PE
Vice President
Regional Manager